

KRISHNA BUILDCON

GSTIN no.: 27AAMFK5833B2ZC

State : Maharashtra State Code: 27

RA Bill No.: 8

Name of Project : GME- PHASE 2 & 3

Executed By : RINKU DEVENDRASINGH KUSHWAH

Name of Contractor : DEVENDRASINGH KEVALSINGH KUSHWAHA

Voucher No :

Work Order No. : 39

PAN No: ASHPK9844P

Date of Bill : 19/06/2025

Contractor Bill No june 02



GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate/ Part Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	B Bldg-10th Floor-Tiling Work (Labour) Flooring Work (L) SAC :	Per Floor	1.00000	87,850.000 87,850.00		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
2	B Bldg-11th Floor-Tiling Work (Labour) Flooring Work (L) SAC :	Per Floor	1.00000	87,850.000 87,850.00		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
3	B Bldg-12th Floor-Tiling Work (Labour) Flooring Work (L) SAC :	Per Floor	1.00000	87,850.000 87,850.00		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
4	B BLDG-3rd Floor-Tiling Work (Labour) Flooring Work (L) SAC :	Per Floor	1.00000	87,850.000 87,850.00		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
5	B BLDG-4th Floor-Tiling Work (Labour) Flooring Work (L)	Per Floor	1.00000	87,850.000 87,850.00		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00

6	SAC : B BLDG-5th Floor-Tiling Work (Labour) Flooring Work (L)	Per Floor	1.00000	87,850.000		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
	87,850.00										
7	SAC : B BLDG-6th Floor-Tiling Work (Labour) Flooring Work (L)	Per Floor	1.00000	87,850.000		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
	87,850.00										
8	SAC : B BLDG-7th Floor-Tiling Work (Labour) Flooring Work (L)	Per Floor	1.00000	87,850.000		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
	87,850.00										
9	SAC : B BLDG-8th Floor-Tiling Work (Labour) Flooring Work (L)	Per Floor	1.00000	87,850.000		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
	87,850.00										
10	SAC : B Bldg-9th Floor-Tiling Work (Labour) Flooring Work (L)	Per Floor	1.00000	87,850.000		0.7500	0.7500	0.00	65,887.50	65,887.50	75.00
	87,850.00										
A TOTAL AMOUNT OF WORK DONE								0.00	658,875.00	658,875.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (+)											
									0.00		
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount:			Debit Amount:		

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				42,036.20
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	42,036.20	Total CGST	0.00	Total CGST 42,036.20
	Total SGST	0.00	Total SGST	0.00	Total SGST 0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	42,036.20		0.00	42,036.20
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		0.00
H	OTHERS (+)				
					0.00
I	RETENTION (-)				
					32,943.80
J	TOTAL AMOUNT				
					667,967.00
K	T.D.S AMOUNT				
					6,589.00
J	WCT TDS AMOUNT				
					0.00
L	AMOUNT PAYABLE				
					661,378.00
	Total WO Amount		Total RAbill Amount		Total Retention Amount
	WO_Amount	WO_Tax	Total Amount	RAbill Amt Basic	Tax Amount
	Total RAbill Amt				
	2,750,004.00	-	2,750,004.00	1,826,029.00	42036.20
				1,868,065.20	
					91,302.00
	Prepared By Checked By Approved by				
	GME				