

GSTIN No.: 27AAAPR5116L12M

State: Maharashtra State Code: 27

Ravina Developers

RA Bill No.: 1

Name of Project : THE WORK CLUB

Name of Contractor : ABBAS CHAUS

Work Order No. : 27

Date of Bill : 17/12/2019

Executed By : ABBAS CHAUS

Voucher No. :

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay-schedule stage	TID Quantity	WO Rate	Quantity			Amount (in Rs.)			T% Project
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	STEEL UNLOADING STEEL UNLOADING FOR THE MONTH DEC 2019 LABOUR FOR STEEL UNLOADING -DEC.19 SAC :	MT	39.39	300.00		36.92	36.92	0.00	11,076.00	11,076.00	65.07
A TOTAL AMOUNT OF WORK DONE								0.00	11,076.00	11,076.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:					Current Amount:			Cumulative Amount:			
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		
GST Details:											

15/12/2019

Page 1 of 2

17/12/2019
Details are
attached
Bill/Check/Order
Etc



Total GST For Provider		Total GST For Reciever		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total	0.00				0.00
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount		Uptodate Advance Recovery:		Balance Amount	
H OTHERS (+)					
I RETENTION (-)				0.00	
J TOTAL AMOUNT				0.00	
K T.D.S AMOUNT				11,875.00	
L NET TDS AMOUNT				0.00	
M AMOUNT PAYABLE				0.00	
Via Total Amt		Total Billed Amt	Total Rec Amt	11,875.00	
0.00		11,875.00	0.00		
Prepared By	Manager - Billing	Manager - Accounts	President	Owner	

17/12/2019
Details are attached with this invoice.

THE WORK CLUB

Finolex Chowk Morvadi, Service Rd, MIDC, Morevadi, Pimpri Colony,
next to Supreme Restaurant, Pimpri-Chinchwad, Maharashtra 411018.

BILL BOOK

Date : 19/12/2019.

Name of Contractor Abbas chaus.

Nature of Work - steel unloading and shifting upto site steel yard.

Period of Working Dec 2019

BLDG NO.	PREVIOUS BILL	CURRENT BILL	TOTAL BILL	REMARKS
Ravima				
The				
work	— u —	11,076 = 00	11,076 = 00	
club				
Community Hall				
Development Work				
Department Work				
Others				
Grand Total				
Debit				
Net Certified Amount		11,076 = 00		

Gross Bill : 11,076 = 00

Sanctioned Rs. : _____

Less Retention : —

Less : T.D.S. : _____

Balance Rs. : —

Amount Paid Rs. : _____

Less Advance : —

Cheque No. : _____

Net Payable Rs. : 11,076 = 00

Dated : _____

Prepared By [Signature]

Checked By [Signature]

Sanctioned By _____



RAVIMA DEVELOPER

Alex Chowk Mervadi, Service Rd, MIDC, Morewadi, Pimpri Colony, next to Supreme Restaurant,
 Pimpri-Chinchwad, Maharashtra 411018.

ABSTRACT SHEET

Name of Contractor Abbas chaus Date : 17/12/2019
 Name of Work steel unloading and shifting work Page No. : ①

ITEM NO.	DESCRIPTION	QUANTITY UNIT	RATE		PER UNIT	AMOUNT	
			Rs.	Ps.		Rs.	Ps.
①	steel unloading and shifting upto steel yard - from Main gate.						
1)	13/12/2019 - steel Recd.	18.510	300 = 00		MT	5553 = 00	
2)	17/12/2019 - steel Recd.	18.410	300 = 00		MT	5523 = 00	
Total Amount = 11076 = 00							
with Tax.							

(Recd)
 17/12/2019
 Details are attached.



MEASUREMENT SHEET

Date : 17/12/2019

Bldg. No. : 00000 club

Page No. : ①

Name of Work - Steel unloading and shifting work.

ITEM NO.	DESCRIPTION	NO.	LENGTH L	BREADTH B	DEPTH OR HEIGHT H	QUANTITY	TOTAL
(A)	Steel unloading & shifting to steel yard from gate.						
*	Date - 13/12/2019 - Steel Recd.						
*	party challan No:-						
*	weigh slip NO :- 7859					18.510	M.T.
*	PO NO. RD-90 :-	1					
*	GRN NO :- 340						
(B)	Date - 17/12/2019 Steel Recd.						
*	party challan No:-						
*	weigh slip No :- 7870						
*	PO NO :- RD/90					18.410	M.T.
*	GRN NO :- 350	01					
						36.920	M.T.

Details are attached with this Bill.



RAVIMA DEVELOPER

Finolex Chowk Mervadi, Service Rd, MIDC, Morewadi, Pimpri Colony, next to Supreme Restaurant,
Pimpri-Chinchwad, Maharashtra 411018.

GOODS RECEIVED NOTE

Challan No.: 340

Date: 13/12/19

Suppliers Bill No.: _____

Suppliers Bill Date: _____

Inward No.: 340

In Time: 10:00 am

Purchase Order No.: _____

Party Challan No.: _____

M/s. Agrawal Agencies

SR. NO.	DESCRIPTION	TOTAL QTY. RECEIVED	UNITS
	Theoretical weight as per site challan nos (kg)	Weight as per supplier Challan (kg)	Net weight bridge Challan
1)	12 mm	4870.08	4840
2)	16 mm	4322.88	4400
3)	20 mm	6287.76	6380
4)	25 mm	2541.00	2580
5)	32 mm	303.408	310
	Total = 18325.128 kg	= 18510 kg	
	= 18.325 MT	= 18.510 MT	18.455 MT

Vehicle No. MH 12HD
4612

Received the material as above
store keeper

GRN for Reference



(Signature)

Authorised Signatory

Scanned by CamScanner

Maharshi Steel Corporation

Unit II, Post No. 88, A, H, Block, Panchsheel Ashram
Tel: 0226 21471992, 200 11 2000



WEIGHT BRIDGE 40 TON CAPACITY

SERIAL NO. :
CHARGES Rs. :

7859
150

GROSS :

26225

TARE :

7770

NETT :

18455

WEIGHT NO.
CHARGE

WH-12-04612

TIME

20:54

13/12/2019

TIME

12:51

13/12/2019

ND

Smile
OPERAIL SIGNATURE

* गांधी काठवाडर अन्तरगत वजनाची नोंद घेण्याची जबाबदारी तुमची

weigh slip

Scanned by CamScanner

S. No. 81/3, Shivano, Tal-Havoli, Dist. - Pune - 411 023.
Godown - 7060028110 / 25290807 / 25290050 Fax - 25284291
Wholesalers in Builders Materials.

Wholesalers in Builders Materials.

Parima Smart Build Strong.
Pimpri

Delivery Date: 16/12/19

Code No. :

Vehicle No.: MH-121 DG-4620

Vehicle No.: MH-121 DG-4620

Note : 1) Please ensure correct checking of weight / number of bundles. Our responsibility ceases once vehicle leaves your premises. 2) Weight variation $\pm 0.5\%$ to be accepted.

(PTO)

CUSTOMER CONTACT NO. :

received the goods in good condition

Ivers Signature / Stamp / Mobile No.

GRN
for Reference.



For Agrawal Agor

KAVIMA DEVELOPERS
 Pimpri-Chinchwad, Maharashtra 411018.
 Chowk Morvadi, Service Rd, MIDC, Morewadi, Pimpri Colony, next to Supreme Restaurant,

GOODS RECEIVED NOTE

Challan No.: 350
 Suppliers Bill No.: _____
 Forward No.: 350
 Purchase Order No.: _____
 M/s. Thrawal Agencies.

Date: 17/12/19
 Suppliers Bill Date: _____
 In Time: 9:30 am
 Party Challan No.: _____

SR. NO.	DESCRIPTION	TOTAL QTY. RECEIVED	UNITS
	Diameter of bar. Theoretical wt as per site Challan (CNOS)	Weight as per supplier challan.	wt as per weigh challan
1)	8 mm 7558.2	7550	
2)	10 mm 11539.44	10860	
	Total = 19097.64	18410 kg	
	= 19.097 MT	18.410 MT	18.385 MT

Vehicle No. MH12 DG

4620

Received the material as above
store keeper

GRN



Authorized Signatory

Mahalaxmi Steel Corporation

Unit II : Plot No. 68, A. H. Block, Pimpri, Pune 411 018.
Tel. : (020) 27471992, 9001077005

WEIGH - BRIDGE

40 TONS CAPACITY

SERIAL NO. : 7870
CHARGES Rs. : 150

COPY NO. :

VEHICLE NO. : MH12D64620
SUOLLIER :

GROSS : 25910

Kg.

DATE :

17/12/2019

TIME :

09:29

TARE : 7525

Kg.

DATE :

17/12/2019

TIME :

14:55

NETT : 18385

Kg.

ND

Imule
OPERATOR'S SIGNATURE

❀ गाडी काट्यावर असताना वजनाची नोंद घेण्याची जबाबदारी तुमची राहिल. ❀

00
850.00
0.00
11850.00
Y ONLY.

104 Sir

RAVIMA

100, Grand Street,
Sector 14, Gurgaon,
Haryana - 122002
Phone: 01244-254499

CONTRACT NO.

10

AGRAWAL AGENCIES

agrawalpure@gmail.com

PURCHASE ORDER

P.O. No - RD / 99
Date of P.O. - 10/12/2019
Invoice No - ERP
Invoice Date - 09/12/2019
Name of Project - WORK CLIM
Type of Purchase - TMT STEEL BAR
G.S.T NO - 27AAAF8056L12M
Delivery for the Address - FINELOCK CHOWK NEXT TO HOTEL SUPREME, FINELOCK
Contact - 9922404079

SUPPLY OF THE GOODS SERVICES UNDER THIS PURCHASE ORDER CONTRACT ACCORDANCE WITH GENERAL TERMS & CONDITIONS. BILL TO BE GENERATED ON TIME

Contract No - ROL VINDL 7064020132
Supplier's Address -
Quotation No -

Delivery Terms: IMMEDIATE

Trade & Delivery Terms

Item No.	Goods / Services	Quantity Required in Ton	Quantity Required in BUNDLE	WEIGHT (KG/MTR)	NO OF BARS IN BUNDLE	LENGTH OF EACH BAR	Rate	Disc	Amount
1	8 MM TMT BAR (area)	7.454	93	8.04	17	12 MTR	37460	0%	285264
2	10 MM TMT BAR (area)	10.995	135	8.07	11	12 MTR	30200	0%	439950
3	12 MM TMT BAR (area)	4.779	56	8.61	8	12 MTR	30200	0%	182256
4	16 MM TMT BAR (area)	4.323	57	7.58	4	12 MTR	30200	0%	155179
5	20 MM TMT BAR (area)	6.889	73	2.46	3	12 MTR	30200	0%	247088
6	25 MM TMT BAR (area)	2.593	56	3.65	1	12 MTR	30200	0%	90533
7	32 MM TMT BAR (area)	0.303	4	6.721	1	12 MTR	30200	0%	11906

TRANSPORT INCLUSIVE
SUB TOTAL 1421840
Insurance 8.88
G.S.T 18% INCLUSIVE
UNLOADING INCLUSIVE
DELIVERY SCHEDULE IMMEDIATE
GUARANTEE / WARRANTY AS APPLICABLE
PAYMENT SCHEDULE 45 DAYS
GRAND TOTAL 1421848

GRAND TOTAL IN WORDS - FOURTEEN LAKHS TWENTY ONE THOUSAND EIGHT HUNDRED AND EIGHTY SEVEN ONLY.

NOTE: (1) KINDLY SEND THE MATERIAL IN TWO TRIPS AS UNDER
1ST TRIP - 12MM, 16MM, 20MM, 25MM, 32MM
2ND TRIP - 8MM, 10MM

PLEASE CONTACT SITE BEFORE DISPATCH ON RESERVING SPACE FOR UNLOADING AND VEHICLE WEL.

SUPPLIER MUST PROVIDE LAB TEST REPORT AT THE TIME OF DELIVERY.

IF TEST REPORTS OF MATERIAL FAILS THE WHOLE RESPONSIBILITY IS ON SUPPLIER TO TAKE BACK MATERIAL FROM SITE.

STEEL SHALL BE OF FULL STANDARD LENGTH OF 12MTR AND SHALL MATCH THE NO OF BUNDLE OF RESPECTIVE DIAMETER. NO OF BAR IN EACH BUNDLE AS PER THE APPROVED WEIGHT STANDARD.

IF FOUND TO BE OTHERWISE, SAME WILL BE DEDUCTED 50% ETC.

UNLOADING YOU ARE RESPONSIBLE FOR ANY TYPE OF LOSS OR THEFT AND MUST SAY WE WILL AGAIN CHECK THE WEIGHT OF STEEL.

WE WILL CROSS CHECK BUNDLE & BUNDLE WEIGHT AS PER WEIGHTS & WILL ISSUE C.E.N AS STRONGITY OF TWO (WHICH EVER IS LOWER)

WE REQUEST FACED BY CHALAN HAVING THE NO OF BUNDLE, WEIGHT PER BUNDLE AND TEST REPORT.

YOU SHALL SUPPLY THE SAME HERE AS SPECIFIED ABOVE. YOU SHALL TAKE PRIOR APPROVAL FROM PURCHASE DEPARTMENT.

QUANTITY TOLERANCE: +/- 40% ON ABOVE ORDER. MORE THAN 40% WILL NOT BE ACCEPTED OR SITE & IF SUPPLIER FORCES TO SUPPLY, THEN PAYMENT AND QUANTITY AS PER 3 WEIGHT REPORT OF THE STEEL TO BE DONE AS PER DATA ALSO.

WE WILL CHECK THE STEEL AS PER IS STANDARD (706.200 WEIGHT GRANT)

* The above prices are for cash delivery, no escalation is allowed in this regard

1. For any queries, if supplier can reply within 4 days from receipt of order and conditions are considered as accepted

2. Material as per sample, all delivery relation should include Purchase Order number

3. Actual quantity received & Accepted at site entrance of bridge or in warehouse or in stockpile

4. On Delivery Challen / B/L, Purchase Order no, Quantity, Make, Size & Bar Weight, Should be mentioned.

5. All material defective received quality material will be reduced from the bill.

6. Delivery material accepted on all working days between 11.30 AM to 5.30 PM except Sunday & holidays

7. If approved is effective by Credit Manager / Finance Dept only

8. Only terms & conditions mentioned in Purchase Order will be accepted as per. The same will be complete set only

9. Please attach original Purchase Order form with our original chalan (B/L) & your chalan with received bill

10. strictly adhere to the delivery schedule mentioned in purchase order

11. All rights reserved with Ravima

12. Subject to these conditions only. Credit period is depend on buyer

13. If material is not delivered within 2 days will be treated as cancelled.

14. Payment will be done after 45 days.

[Signature]
PURCHASE MANAGER



AUTHORIZED SIGNATORY

Ravima Developers
Finalex Chowk Morwadi, Next to Supreme
Restaurant
27AASFR5116L1ZN Maharashtra

MORWADI CHOWK, PIMPRI, PUNE

Work Order

TO,
ABBAS CHAUS

CHICHWAD PUNE, PLE No- , Contact Person- ABBAS
CHAUS, Contact No - 9923708445

Work Order No. 27
WO Date: 13/12/2019
Kind Attn.: ABBAS CHAUS
GSTIN No.:
PAN No.:

Sr.No.	Item Description	Quantity	Unit	Rate Rs.	Amount
1	STEEL UNLOADING STEEL UNLOADING FOR THE MONTH DEC.2019 LABOUR FOR STEEL UNLOADING -DEC.19	39.50	MT	300.00	11850.00

Contract Amount (A) 11850.00

Total GST (B) 0.00

Total (A + B) 11850.00



RUPEES ELEVEN THOUSAND EIGHT HUNDRED FIFTY ONLY.

GENERAL TERMS & CONDITIONS :-

- All material should be get approved from Project In Charge before application.
- Measurement of actual work done shall be taken time to time jointly by company's engg. & contractor & shall be record the same in measurement sheet. Whatever be the difference in qty. of work order & actual work done shall be paid / recover after successful completion of entire work of bldg.
- You will keep your Engineer at site & joint measurement will be recorded in measurement book.
- You will clean the site after completion of work. If not cleaning charges will be debited to you.
- Follow all the safety precautions at site & government regulation like labour insurance, minimum wages, child labour & any type of accident in your scope.
- You will maintain all the required tools & tackles with proper mechanical staff.
- Employer will provide water & electricity at site.
- The employer will not be responsible for any power out at site.
- You will maintain a progress bar chart & present an activity schedule to the employer before starting the work.
- You will submit a proper guarantee card for the work carried out.
- All the work will be carried out as per the direction of structural consultant. Any rework will be carried out at your cost.
- You will submit running bills by fortnightly.
- You will maintain house keeping during the work.
- Contractor will remain responsible for any accidents during executions and transports and travelling.
- All work shall be carried out upto the full satisfaction of Project In charge.

PAYMENT TERMS & CONDITIONS :-

- Bill will be accepted for completed work only as per mentioned in payment schedule.
- Deduction for Retention Amount as applicable
- Deduction for TDS & other taxes as applicable.

Accepted By Agency  Project In Charge
Chief Engineer  Director



* Gaurav Sir,
approved this work
order on ERP.
Hence sign work order
not attached.