

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 2

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Krushna Kumar Singh

Executed By : Krushna Kumar Singh

Work Order No. : 211

Voucher No :

Date of Bill : 14/09/2021

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Flooring, Dado & Granite work - L Lab. For Kitchen otta with 2' height tile dado SAC :	R.Ft	675.00	550.00	245.60	245.60	491.20	135,080.00	135,080.00	270,160.00	72.77
2	Flooring, Dado & Granite work - L Lab. For Granite door frames SAC :	Nos	88.00	1,700.00	64.00	8.00	72.00	108,800.00	13,600.00	122,400.00	81.82
3	Flooring, Dado & Granite work - L Lab. For 2' x 1' Ceramic dado SAC :	Sq.Ft	18,000.00	21.00		5,098.00	5,098.00	0.00	107,058.00	107,058.00	28.32
A TOTAL AMOUNT OF WORK DONE								243,880.00	255,738.00	499,618.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:											

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				0.00
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	0.00	Total CGST	0.00	Total CGST 0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST 0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	0.00		0.00	0.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				0.00
I	RETENTION (-)				12,786.90
J	TOTAL AMOUNT				242,951.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				242,951.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		499,618.00	24,980.90		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director