

RAVIMA THE WORK CLUB

12/10/2019

SR.NO.		STAGES	existing amount	existing %	revised %	revised amount
1		plinth	2011056	8	8	2011056
2		firsth	1759674	7	7	1759674
3		second	1759674	7	6	1508292
4		third	1508292	6	5	1256910
5		fourth	1382601	5.5	4.5	1131219
6		fifth	1382601	5.5	4.5	1131219
7		sixth	1382601	5.5	4.5	1131219
8		seventh	1256910	5	4	1005528
9		Eight	1256910	5	4	1005528
10		Ninth	1256910	5	4	1005528
11		tenth	1256910	5	4	1005528
12		Eleventh	1256910	5	6	1508292
13		Twevelth	1256910	5	6	1508292
14		thirteenth	1256910	5.5	6.5	1633983
15		Fourteenth	1382601	5.5	6.5	1633983
16		terrace slab	1382601	5.5	7.5	1885365
17		OHWT/ LMR	1005528	4	8	2011056
18		After completion of misc. work	25138200	100	100	25138200

OTHER CONDITIONS ARE AS FOLLOWS.

1. SLAB AT LEVEL 97.5 AND 96.0 - WILL BE COMPLETED 22.12.2019 (12 DAYS ALL SLAB).

2. MINIU LABOUR STRENGTH ARE AS FOLLOWS.

SR.NO.	CAT.	SKILLED	UNSKILLED		REMARK
1	CARPENTER	30	10		AS PER SSS LLP TODAYS LABOUR STRENGTH IS 40 NOS. ON SITE & HE HAS COMITTED TO FULFILLED ON 13 TH DEC.2019.
2	FITTERS	15	10		
3	CONCRETE LABOUR	4	10		
4	CURING & CUBES	1	1	REGULAR BASIS	

NOTE IF ABOVE TERMS AND CONDITIONS ARE NOT FULFILLED BY SAGAR SKY SCAPPERS LLP THEN RAVIMA DEVELOPERS HAS ALL RIGHTS TO TERMINATE THE CONTRACT AND SETTLE THE BILL AS PER RAVIMA NORMS.

AGREE & ACEPTED BY
SAGAR VOHRA
SAGARSKY SCAPPERS LLP

MR. PRAFUL SIR
CONSTROVISION

MR. ASHOK SIR
RAVIMA DEVELOPERS

(Mr. Sagar Vohra)

2nd floor

10/12/19

10/18/19



SECTION - AA