

Daily Progress Report

VR Earthmovers and Constructions Pvt. Ltd.

MIPL PROJECT

Building Name :PUMP HOUSE

DPR No.631

DPR Date :11/07/2019

DPR Day :Thursday

Area :0.00

Section I : Work At Site

| Contractor Name | WO No. | Task/Labour Name | Estimate | Prev. Completed | Todays Completed | Balance |
|------------------|--------|--------------------------------------|----------|-----------------|------------------|---------|
| RAMAI AH RAJAPPA | | RCC RMC M25-IN GROUND FLOOR -- --Cum | 132.00 | 15.67 | 32.63 | 83.70 |
| | | | 0 | | | |
| | | Task wise Labour Total : | 0.00 | | | |
| | | | | | | |

Section II : Reconcillation

| Task Name | Material Name | Unit | Theorotical Qty | Issued Qty | Difference |
|-----------|---------------|------|-----------------|------------|------------|
| | | | | | |

| | | | | |
|----------------------|---------|------------|--------------|---------|
| Store : MIPL PROJECT | | | | |
| Materials | Opening | Todays GRN | Todays Issue | Closing |

Section III: Requisition Raised Today :

| Req. No. | Material Name | Date | Qty |
|----------|----------------------|------------|-------|
| 1,161 | NYLON ROPE1/2" Mtrs | 11/07/2019 | 50.00 |
| 1,162 | Labour shoes-10" No. | 11/07/2019 | 5.00 |
| 1,163 | Labour shoes-9" No. | 11/07/2019 | 6.00 |

Section IV: Requisitions for which material received is pending:

| Requisition No. | Requisition Date | Material Name | Qty | Requirement Date | Approved By | PO No. | PO Date |
|-----------------|------------------|---------------|-----|------------------|-------------|--------|---------|
| | | | | | | | |

Section VI: Schedule Variance - Based on planned start date

| Task Name | On Schedule | Ahead of Schedule | Behind of Schedule |
|-----------|-------------|-------------------|--------------------|
| | | | |