

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 893

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : Shree construction

Executed By : Shree construction

Work Order No. : 194

Voucher No :

Date of Bill : 10/04/2024

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	C - 4th Floor blockwork Block Work SAC :	Sq.ft	13,000.00	31.80		12,221.96	12,221.96	0.00	388,658.33	388,658.33	94.02
2	C - 5th Floor blockwork Block Work SAC :	Sq.ft	13,000.00	31.80		12,221.96	12,221.96	0.00	388,658.33	388,658.33	94.02
A TOTAL AMOUNT OF WORK DONE								0.00	777,316.66	777,316.66	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:				Current Amount:				Cumulative Amount:			
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		

