

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I				Work Order No : 64				
Contractor : SHEETAL SHARMA				Work Order Date : 06/12/2022				
Adress :				Work Order Value : 21,910,752.45				
Work Group :				Building Name :				
Phone :				RA Bill No : 1,063				
PAN :				RA Bill Date : 07/08/2024				
ST No :								
VAT/TIN No :				Cont. Bill No :				
GST No : Maharashtra				Cont. Bill Date : 02/08/2024 00:00:00				
Executed By : SHEETAL SHARMA				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B & C WING ALL SHUTTERING WORK								
B-Bldg Shuttering quantity 0	Sft.	52.00	250,000.00	55,680.92	0.00	55,680.92	0.00	28,95,407.84
B-wing 10th slab shuttering work quantity 0	Sq.Ft.	53.00	8,500.00	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 11th slab shuttering area quantity 0	Sq.Ft.	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 12th slab shuttering area quantity 0	Sq.Ft.	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 13th slab shuttering area quantity -- 8425.1900 Sq.Ft 0	Sq.Ft.	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 14th slab shuttering area quantity -- 8425.1900 Sq.Ft 0	Sq.Ft.	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 15th slab shuttering area quantity 0	Sq.Ft.	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 16th slab shuttering area quantity -- 8425.1900 Sq.Ft 0	Sq.ft	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 17th slab shuttering area quantity -- 8425.1900 Sq.Ft 0	Sq.Ft.	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
B-wing 18th slab shuttering area quantity -- 8425.1900 Sq.Ft	Sq.Ft.	53.00	8,425.19	0.00	8,425.19	8,425.19	4,46,535.07	4,46,535.07
B-wing 4th slab shuttering work 0	Sq.ft	52.00	20,000.00	18,345.38	0.00	18,345.38	0.00	9,53,959.76
B-wing 5th slab ledge at beam bottom area	Sq.Ft.	53.00	144.29	144.29	0.00	144.29	0.00	7,647.37

RA Bill								
Project : THE CAMELIA PHASE I					Work Order No : 64			
Contractor : SHEETAL SHARMA					Work Order Date : 06/12/2022			
Adress :					Work Order Value : 21,910,752.45			
Work Group :					Building Name :			
Phone :					RA Bill No : 1,063			
PAN :					RA Bill Date : 07/08/2024			
ST No :								
VAT/TIN No :					Cont. Bill No :			
GST No : Maharashtra					Cont. Bill Date : 02/08/2024 00:00:00			
Executed By : SHEETAL SHARMA					UNAPPROVED			
0								
B-wing 5th slab shuttering work quantity	Sq.ft	1.00	12,000.00	10,261.66	0.00	10,261.66	0.00	10,261.66
0								
B-wing 5th slab shuttering work quantity	Sq.ft	52.00	12,000.00	10,261.66	0.00	10,261.66	0.00	5,33,606.32
0								
B-wing 6th slab shuttering work	Sq.Ft.	1.00	5,638.25	5,638.25	0.00	5,638.25	0.00	5,638.25
0								
B-wing 6th slab shuttering work	Sq.Ft.	52.00	6,000.00	5,638.25	0.00	5,638.25	0.00	2,93,189.00
0								
B-wing 6th slab shuttering work	Sq.Ft.	53.00	500.00	144.29	0.00	144.29	0.00	7,647.37
0								
B-wing 7th slab shuttering work	Sq.ft	53.00	10,215.73	10,212.73	0.00	10,212.73	0.00	5,41,274.69
0								
B-wing 8th slab shuttering area quantity	Sq.ft	53.00	8,425.19	8,425.19	0.00	8,425.19	0.00	4,46,535.07
0								
B-wing 9th slab shuttering work quantity	Sq.ft	53.00	8,500.00	8,425.19	0.00	8,425.19	0.00	4,46,535.07
0								
Total Certified labour Amount : 4,46,535.07 1,01,60,518.03								
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount: 286,000.00 Uptodate Advance Recovery: 0.00 Balance Amount: 286,000.00 TDS : 0.00								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : THE CAMELIA PHASE I Contractor : SHEETAL SHARMA Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : SHEETAL SHARMA	Work Order No : 64 Work Order Date : 06/12/2022 Work Order Value : 21,910,752.45 Building Name : RA Bill No : 1,063 RA Bill Date : 07/08/2024 Cont. Bill No : Cont. Bill Date : 02/08/2024 00:00:00 UNAPPROVED		
Maharashtra			

Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	97,13,982.96	4,46,535.07	1,01,60,518.03
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	97,13,982.96	4,46,535.07	1,01,60,518.03
B) Recoveries			
1) Retention 5.00 %	111,633.75	22,326.75	1,33,960.50
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	111,633.75	22,326.75	1,33,960.50
C) Total Payments (A-B)	9,602,349.21	4,24,208.32	1,00,26,557.53
Net Payable Amount : Amount in words : RUPEES FOUR LAC TWENTY-FOUR THOUSAND TWO HUNDRED EIGHT ONLY			
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

SHEETAL SHARMA