

**AKANKSHA BUILDERS**

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

| RA Bill                                                    |         |                            |                                              |                 |             |               |             |                 |
|------------------------------------------------------------|---------|----------------------------|----------------------------------------------|-----------------|-------------|---------------|-------------|-----------------|
| <b>Project</b> : THE CAMELIA PHASE I                       |         |                            | <b>Work Order No</b> : 233                   |                 |             |               |             |                 |
| <b>Contractor</b> : MD KASHIM                              |         |                            | <b>Work Order Date</b> : 07/12/2024          |                 |             |               |             |                 |
| <b>Adress</b> :                                            |         |                            | <b>Work Order Value</b> : 1,722,000.00       |                 |             |               |             |                 |
| <b>Work Group</b> :                                        |         |                            | <b>Building Name</b> :                       |                 |             |               |             |                 |
| <b>Phone</b> :                                             |         |                            | <b>RA Bill No</b> : 1,270                    |                 |             |               |             |                 |
| <b>PAN</b> : CAQPK9357L                                    |         |                            | <b>RA Bill Date</b> : 09/01/2025             |                 |             |               |             |                 |
| <b>ST No</b> :                                             |         |                            |                                              |                 |             |               |             |                 |
| <b>VAT/TIN No</b> :                                        |         |                            | <b>Cont. Bill No</b> :                       |                 |             |               |             |                 |
| <b>GST No</b> : Maharashtra                                |         |                            | <b>Cont. Bill Date</b> : 07/01/2025 00:00:00 |                 |             |               |             |                 |
| <b>Executed By</b> : MD KASHIM                             |         |                            | <b>UNAPPROVED</b>                            |                 |             |               |             |                 |
| Description of items                                       | Unit    | Rate                       | WO Qty                                       | Previus Qty     | Current Qty | Upto Date Qty | Current Amt | Cummulative Amt |
| <b>RCC WORK</b>                                            |         |                            |                                              |                 |             |               |             |                 |
| A B AND C wing top terrace parapet wall reinforcement work | Sq.mtr. | 300.00                     | 700.00                                       | 0.00            | 673.65      | 673.65        | 2,02,095.00 | 2,02,095.00     |
| A-wing steel - elevation ohwt parapet wall MRL 0           | Ton     | 7,200.00                   | 25.00                                        | 25.00           | 0.00        | 25.00         | 0.00        | 1,80,000.00     |
| B - wing steel Elevation ohwt parapet wall MRL 0           | MT      | 7,200.00                   | 30.00                                        | 30.00           | 0.00        | 30.00         | 0.00        | 2,16,000.00     |
| C - wing steel - elevation ohwt parapet wall MRL 0         | M.T.    | 7,200.00                   | 50.00                                        | 50.00           | 0.00        | 50.00         | 0.00        | 3,60,000.00     |
| <b>Total Certified labour Amount :</b>                     |         |                            |                                              |                 |             |               | 2,02,095.00 | 9,58,095.00     |
| <b>ADVANCE DETAILS IF ANY</b>                              |         |                            |                                              |                 |             |               |             |                 |
| Uptodate Advance Amount:                                   |         | Uptodate Advance Recovery: |                                              | Balance Amount: |             | TDS :         |             |                 |
| <b>ADVANCE RECOVERY DETAILS IF ANY</b>                     |         |                            |                                              |                 |             |               |             |                 |
| Remark:                                                    |         |                            |                                              |                 |             |               |             |                 |
| Narration :                                                |         |                            |                                              |                 |             |               |             |                 |

| RA Bill                                                                                                                                                                                                                                                    |                                                                                                                                                                                                                                                                                  |  |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|
| <b>Project</b> : THE CAMELIA PHASE I<br><b>Contractor</b> : MD KASHIM<br><b>Adress</b> :<br><b>Work Group</b> :<br><b>Phone</b> :<br><b>PAN</b> : CAQPK9357L<br><b>ST No</b> :<br><b>VAT/TIN No</b> :<br><b>GST No</b> :<br><b>Executed By</b> : MD KASHIM | <b>Work Order No</b> : 233<br><b>Work Order Date</b> : 07/12/2024<br><b>Work Order Value</b> : 1,722,000.00<br><b>Building Name</b> :<br><b>RA Bill No</b> : 1,270<br><b>RA Bill Date</b> : 09/01/2025<br><b>Cont. Bill No</b> :<br><b>Cont. Bill Date</b> : 07/01/2025 00:00:00 |  |  |
| <b>UNAPPROVED</b>                                                                                                                                                                                                                                          |                                                                                                                                                                                                                                                                                  |  |  |

| Payment Summary                                                                                      |                           |                    |                             |
|------------------------------------------------------------------------------------------------------|---------------------------|--------------------|-----------------------------|
| Description                                                                                          | Upto previous bill Amount | Current Bill       | Cumulative Amount           |
| <b>A) Payments</b>                                                                                   |                           |                    |                             |
| 1) Total Certified Amount                                                                            | 7,56,000.00               | 2,02,095.00        | 9,58,095.00                 |
| 2) Service Tax                                                                                       | 0.00                      | 0.00               | 0.00                        |
| 3) VAT                                                                                               | 0.00                      | 0.00               | 0.00                        |
| 4) GST Provider Amt                                                                                  | 0.00                      | 0.00               | 0.00                        |
| 5) Other Charges                                                                                     | 0.00                      | 0.00               | 0.00                        |
| 6) Credits                                                                                           | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total A</b>                                                                                   | <b>7,56,000.00</b>        | <b>2,02,095.00</b> | <b>9,58,095.00</b>          |
| <b>B) Recoveries</b>                                                                                 |                           |                    |                             |
| 1) Retention 0.00 %                                                                                  | 37,800.00                 | 0.00               | 37,800.00                   |
| 2) TDS %                                                                                             | 0.00                      | 0.00               | 0.00                        |
| 3) Advance Recovered                                                                                 | 0.00                      | 0.00               | 0.00                        |
| 4) Debit / Discount                                                                                  | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total B</b>                                                                                   | <b>37,800.00</b>          | <b>0.00</b>        | <b>37,800.00</b>            |
| <b>C) Total Payments ( A-B )</b>                                                                     | <b>718,200.00</b>         | <b>2,02,095.00</b> | <b>9,20,295.00</b>          |
| <b>Net Payable Amount :</b><br><b>Amount in words :</b> RUPEES TWO LAC TWO THOUSAND NINETY-FIVE ONLY |                           |                    |                             |
| Voucher No :                      Date :                                                             |                           |                    |                             |
| <b>Remark :</b>                                                                                      |                           |                    |                             |
| <b>Prepared By</b>                                                                                   | <b>Checked By</b>         | <b>Approved By</b> | <b>Contractor Signature</b> |

Kranti Gasone

MD KASHIM