

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I Contractor : MUKESH R MANDAL AND ASSOCIATES Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : MUKESH R MANDAL AND ASSOCIATES					Work Order No : 252 Work Order Date : 09/01/2025 Work Order Value : 1,341,350.00 Building Name : RA Bill No : 1,327 RA Bill Date : 14/02/2025 Cont. Bill No : Cont. Bill Date : 01/02/2025 00:00:00			
					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Prevuios Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C - wing 1st floor all window - door frame granite work								
All floor granite work 0	No.	134,135.00	1.00	1.00	0.00	1.00	0.00	1,34,135.00
C - wing 2nd floor all window - door frame granite work								
All floor granite work 0	No.	134,135.00	1.00	1.00	0.00	1.00	0.00	1,34,135.00
C - wing 3rd floor all window - door frame granite work								
All floor granite work 0	No.	134,135.00	1.00	1.00	0.00	1.00	0.00	1,34,135.00
C - wing 4th floor all window - door frame granite work								
All floor granite work 0	No.	134,135.00	1.00	1.00	0.00	1.00	0.00	1,34,135.00
C - wing 5th floor all window - door frame granite work								
All floor granite work	No.	134,135.00	1.00	0.00	1.00	1.00	1,34,135.00	1,34,135.00
C - wing 6th floor all window - door frame granite work								
All floor granite work	No.	134,135.00	1.00	0.00	1.00	1.00	1,34,135.00	1,34,135.00
C - wing 7th floor all window - door frame granite work								
All floor granite work	No.	134,135.00	1.00	0.00	1.00	1.00	1,34,135.00	1,34,135.00
C - wing 8th floor all window - door frame granite work								
All floor granite work	No.	134,135.00	1.00	0.00	1.00	1.00	1,34,135.00	1,34,135.00
C - wing 9th floor all window - door frame granite work								
All floor granite work	No.	134,135.00	1.00	0.00	1.00	1.00	1,34,135.00	1,34,135.00
C - wing 10th floor all window - door frame granite work								
All floor granite work	No.	134,135.00	1.00	0.00	1.00	1.00	1,34,135.00	1,34,135.00
Total Certified labour Amount :							8,04,810.00	13,41,350.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :		

RA Bill			
Project : THE CAMELIA PHASE I Contractor : MUKESH R MANDAL AND ASSOCIATES Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : MUKESH R MANDAL AND ASSOCIATES	Work Order No : 252 Work Order Date : 09/01/2025 Work Order Value : 1,341,350.00 Building Name : RA Bill No : 1,327 RA Bill Date : 14/02/2025 Cont. Bill No : Cont. Bill Date : 01/02/2025 00:00:00 UNAPPROVED		
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	5,36,540.00	8,04,810.00	13,41,350.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	5,36,540.00	8,04,810.00	13,41,350.00
B) Recoveries			
1) Retention 5.00 %	26,827.00	40,240.50	67,067.50
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	26,827.00	40,240.50	67,067.50
C) Total Payments (A-B)	509,713.00	7,64,569.50	12,74,282.50
Net Payable Amount : Amount in words : RUPEES SEVEN LAC SIXTY-FOUR THOUSAND FIVE HUNDRED SEVENTY ONLY			
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

UKESH R MANDAL AND ASSOCIATI