

Arjun Infra

GSTIN no.: State : State Code :

RA Bill No.: 64

Highrise

Name of Project : UMA PANORUMA VILLAS

Name of Contractor : MOKSHA INFRA STRUCTURES

Work Order No. : 2

Date of Bill : 09/05/2025

Executed By : MOKSHA INFRA STRUCTURES

Voucher No :

PAN No:

GSTIN No.:State: Andhra Pradesh State Code: 28

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	47 - First Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	3,200.00000	150.000	900.0000	600.0000	1,500.0000	135,000.00	90,000.00	225,000.00	46.88
2	49 - Second Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	2,015.00000	150.000	1,813.5000	201.5000	2,015.0000	272,025.00	30,225.00	302,250.00	100.00
3	49 - Third Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	1,897.00000	150.000	1,600.0000	297.0000	1,897.0000	240,000.00	44,550.00	284,550.00	100.00
4	51 - Third Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	2,015.00000	150.000	1,000.0000	1,015.0000	2,015.0000	150,000.00	152,250.00	302,250.00	100.00
5	68 - Third Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	1,400.00000	150.000	1,020.0000	280.0000	1,300.0000	153,000.00	42,000.00	195,000.00	92.86
6	70 - Second Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	1,400.00000	150.000	300.0000	250.0000	550.0000	45,000.00	37,500.00	82,500.00	39.29
7	71 - Third Slab RCC WORK shuttering,barbending and concrete works SAC :	SFT	1,400.00000	150.000	250.0000	250.0000	500.0000	37,500.00	37,500.00	75,000.00	35.71
8	CLUB HOUSE PILE FOUNDATION PILE FOUNDATION Pile Rod Bending Work SAC :	NO	83.00000	730.000		83.0000	83.0000	0.00	60,590.00	60,590.00	100.00
A TOTAL AMOUNT OF WORK DONE								1,032,525.00	494,615.00	1,527,140.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (+)											
									0.00		
E ADJUST DEBITS (-)											
Previous Amount: 499,132.00			Current Amount:	0.00	Cumulative Amount:		499,132.00	Debit Amount:	0.00		
F TAXES (+)											
VAT						0.00					
SERVICE TAX						0.00					
GST											
GST Details:											
Total GST For Provider			Total GST For Receiver			Total GST					
Total CGST			0.00	Total CGST			0.00	Total CGST			0.00
Total SGST			0.00	Total SGST			0.00	Total SGST			0.00
Total IGST			0.00	Total IGST			0.00	Total IGST			0.00
Total			0.00				0.00				0.00
G ADVANCE RECOVERY (-)											
Uptodate Advance Amount:			Uptodate Advance Recovery:			Balance Amount:			0.00		
H OTHERS (+)									0.00		
I RETENTION (-)									0.00		
J TOTAL AMOUNT									494,615.00		

K	T.D.S AMOUNT					0.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					494,615.00
Total WO Amt			Total RAbill Amount			Total Ret Amt
WO_Amt	WO_Tax	Total Amt	RAbill Amt Basic	Tax_Amt	Total RAbill Amt	
10,231,640.00	-	10,231,640.00	7,759,925.00	0.00	7,759,925.00	

Prepared ByManager BillingCMDDirector

Approved by digitally with the concern of

Name	Date/Time	Current Status